

DRAINAGE MEETING  
JOINT DISTRICT BOONE #143-STORY #8  
APRIL 23, 2025

The Drainage District Trustees for Boone and Story Counties met via Zoom in the Public Meeting Room of the Story County Administration Building in Nevada, IA to receive the Engineer's Statement of Final Completion of the tile replacement project in Joint Drainage District Boone #143-Story #8, Story County controlling. Members present were Lisa Heddens, chair, Linda Murken, and Latifah Faisal of Story County and Shawn Bryant, Erich Kretzinger, and Scott Longhorn of Boone County. Also present were Bolton and Menk Drainage Engineer Tyler Conley, Boone County Drainage Clerk Kaitlynn Moran, Story County Drainage Clerk Scott Wall, and Communications Assistant Bryce Garman, and, attending virtually, persons identified as tarab, esorenson, and Sara (Carmichael, Story County Conservation).

Heddens called the meeting to order at 9:00 a.m.

Faisal moved, seconded by Bryant, to approve the agenda. Motion carried unanimously (MCU).

Conley went over the Engineer's Certification of Contract Completion which also includes a Completion Report and Construction Damages (on file in the Boone and Story County Auditor's Offices). This project was more complex than anticipated but all aspects of the work have been finished and are functioning as expected. The original contract price of \$186,560.00 was reduced by \$3,600.00 due to a reduction in quantities of needed materials. The trustees need to set a date for a meeting to approve the project completion not less than 20 days from today, publish notice of said meeting, and notify the one landowner who suffered construction damages.

Murken asked if the delays in the project had led to increased costs to the district.


Conley said there had been no change to the cost of construction, but the engineering costs had exceeded what was expected because of additional project oversight that was required.

Murken moved, seconded by Kretzinger, to acknowledge receipt of the Engineer's Statement of Project Completion and associated documents. MCU.

Following some discussion a completion hearing was set for May 14, 2025, at 9:00 a.m. at the same locations as this meeting.

Bryant moved, seconded by Faisal, to adjourn. MCU. Meeting adjourned at 9:06 a.m.

Respectfully submitted,



Scott T. Wall